Bruhath Bangalore Mahanagar Palike

Rajarajeshwari Nagar Zone.

WORK COMPLETION REPORT

1	Name of the work	Providing LED Street Lights in HMT Layout, Brundavana Nagar, SBM Colony and Other Places of Ward no-17, JP Park.
2	Sanctioned Estimate No. & Date	EE/ELE/RRN/AS/69/2017-18, Dtd:28/02/2018
3	Budget Head Of Account	P3106, Nagarothana Works.
4	Work Order No & Date	EE/ELE/RRN/WO/52/2017-18, Dtd: 05-03-2018
5	Name Of the Contractor	Executive Engineer-3, KRIDL
6	Amount of Estimate Rs.	20000000.00
7	Amount Put to Tender Rs	19600000.00
8	Amount of Expenditure Rs. (Bill Amount)	19161077.79
	Excess Rs.	-
	Saving Rs.	438922.21
9	Date of Commencement of Work	05-03-2018
10	Date Of Completion of Work	04-11-2019
11	Measurement Book No & Page No:	2505/19-20 250426-250445
12	Name of the Subordinate incharge of Work.	Ramesh HV. AEE(Ele)
13	Name of Inspecting officer	Ramanjaneya S.C. EE(Ele)
14	Other details if Any	

Inspected along with AEE/Remesh HV & Tech. Sri Ramesh. It appears that the work is completed. No further measures to be taken.

Chief Engineer
Rajarajeshwarinagar Zone
Bruhath Bangalore Mahanagara Palike

This is to certify that the work of **Providing LED Street Lights in HMT Layout, Brundavana Nagar, SBM Colony and Other Places of Ward no-17, JP Park.** Has been Executed and completed in all respects satisfactorily as per the sanctioned estimate and plan.

Junior .Engineer (Ele)
R.R Nagar , BBMP.

Asst .Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone.

Executive Engineer(Ele)
.Bruhath Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone.